

### Appendix 3 - Blocks Refurbishment Programme

	<b>Block</b>	<b>Area</b>	<b>Commencement / completion date</b>
	Ashcroft Court 1 block	Old Whittington	Completed 2021/22
	Seaton Court 1 block	Dunston	Completed 2021/23
	Dixon /Brearley Court 2 blocks	Old Whittington	Completed 2022/23
	Willow Garth Road Newbold 5 blocks	Dunston	Completed 2022/23
	Newland Dale 11 blocks	St.Helens	Project started expected to complete late 2023
	White Edge Close & Masson Close 7 blocks	Loundsey Green	Project planned to start 2023/2024
	Holme Hall 48 blocks	Newbold	Predicted start 2024/25
	South Cost Flats, Racecourse road 5 blocks	Dunston	Work to be scoped and planned from 2024 onwards
	Pevril SUB A&B 25 Blocks	Newbold	Work to be scoped and planned from 2024 onwards
	Phase 2 South Coast Flats 6 blocks	Dunston	Work to be scoped and planned from 2024 onwards
	Gratton Court area 8 blocks	Lowgates and Woodthorpe	Work to be scoped and planned from 2024 onwards
	Staveley Devonshire Close 14 blocks	Lowgates and Woodthorpe	Work to be scoped and planned from 2024 onwards
	Phase 3 South Coast Flats 6 blocks	Dunston	Work to be scoped and planned from 2024 onwards
	Darley Close 8 blocks	Middlecroft	Work to be scoped and planned from 2024 onwards
	Bonsall Court /Willersley Court, etc 13 blocks	Dunston	Work to be scoped and planned from 2024 onwards
	Green Farm Close 14 blocks	Newbold	Work to be scoped and planned from 2024 onwards

	Wordsworth Road area 11 blocks	Newbold Moor area	Work to be scoped and planned from 2024 onwards
	Loundsley Green Flats Phase 2 6 blocks	Newbold	Work to be scoped and planned from 2024 onwards
	Loundsley Green Flats Phase 3 6 blocks	Newbold	Work to be scoped and planned from 2024 onwards
	Grangewood top half in 2 phases 31 blocks	Rother	Work to be scoped and planned from 2024 onwards